# **Site-Specific Safety Plan**



All the documents you need can be accessed through the menu below. Hold Control and Click on the icon to go to the section that applies to you. Once in the section you can easily click the back to top to get back to the main menu again. These documents can be printed out and filled in, or they can be filled in and signed digitally. You will need to save a copy to your computer by clicking File, Save As in the top left hand corner of the page. If you want to email it, open your usual email account and attach it as a file. Your Company Name can be changed by accessing the file properties and changing the Company there. Click File, Show All Properties to access this setting. Please note, it won't change within the document until you print the document out.

### Plain Safe: A straight talking guide to...

Everything you need to know on a complete Site-Specific Safety Plan

**Read pre-start** 

» GO TO GUIDE

### Site-Specific Health & Safety Agreement

Agreement between businesses working on a specific site on how health and safety will be managed.

**Complete pre-start** 

» GO TO FORM

### Site Job Hazard & Risk Register

Live document for PCBU 2 to record significant hazards that cannot be eliminated. Keep updated.

**Complete pre-start** 

**On-site** 

» GO TO FORM

### Task Analysis & Safe Work Method Statement

Job-planning tool for notifiable works or other higher-risk activities. Use pre-work and update.

**Complete pre-start** 

**On-site** 

» GO TO FORM

# Hazardous Products & Substances Register

Records products, substances and materials with hazardous ingredients. Use pre-work then update.

**Complete pre-start** 

**On-site** 

» GO TO FORM

### **Emergency Response Plan**

Work needing Task Analysis/Safe Work Method Statement or Permit to Work. Use pre-work and update.

**Omplete** pre-start

**On-site** 

» GO TO FORM

### On-site Training and Competency Register

Records training, qualifications and competencies of workers on-site. Use pre-work and update.

**Complete** pre-start

**On-site** 

» GO TO FORM

#### Site Safety Briefing Toolbox Meeting Minutes

Records who was responsible for what and by when; proves that a practice or hazard was discussed.

**After start** 

**Frequently used** 

» GO TO FORM

### Site Incident & Injury Register

Records incidents that caused, or could have caused, harm to people on-site. For on-site reporting.

**✓** After start

**On-site** 

» GO TO FORM

### Site Inspection checklist - generic

Tailored to meet specific requirements of a job. Use pre-work and on-site as agreed by all parties.

**⋘** After start

**On-site** 

» GO TO FORM

20

18 08

**Brunton Engineering** 

RNZAF Ohakea

**Site Name** 





# Site specific health and safety agreement

This agreement establishes the basis on which businesses (including trades and other organisations) agree to work on a specific construction site. A Site-Specific Safety Plan (SSSP) forms part of this agreement. For more information on how to complete this agreement, please refer to our 'How to' guide.

The site this agreement relates to:	Site address  RNZAF Ohakea 4816 Hangar Four	
Site activities this agreement covers:	Brief outline of agreed activities  Project work to provide door counterweight support for servicing	g
This agreement is between:	PCBU 1 (Principal/Main contractor)  Business name  Spotless Facility Services (NZ) Limited	
	Main contact on site	Main contact phone
	Shane Meighan	06 329 3817
	Type of business  Main contractor Client Principal Contractor  Onsite-safety representative	Onsite-safety representative phone
	First-aid representative	First-aid representative phone
And	PCBU 2 (Subcontractor)	
	Business name	
	Brunton Engineering Limited	
	Main contact	Main contact phone
	Derek Smyth	06 353 7200
	Type of business	
	Main contractor Client Principal Contractor	Subcontractor Other
	Onsite-safety representative	Onsite-safety representative phone
	Paul Bensemann	027 672 8599
	First-aid representative	First-aid representative phone

	Paul Bensemann	027 672 8599

#### The agreement Notifiable works Yes N/A Does WorkSafe need to be notified of any onsite activities? **If yes**, have you provided a copy of the notification (or receipt from WorkSafe) Yes N/A with this agreement? A Task Analysis is required Task Analysis/SWMS Yes N/A Is Task Analysis required for the activities covered by this agreement? - For high risk work, for example: notifiable work, Yes N/A If yes, have you provided a copy (or copies) with this agreement? permit-to-work systems, work that requires a And, have you provided an emergency response plan? Ceriticate of Competence, Yes N/A as defined by regulation or when a risk assessment is undertaken resulting in Hazard and risk management critical or high level of risk □ No Yes N/A Have you provided a hazard register for activities on this site? for the job. - For any new or complex If no, you must use a hazard board on site. activity - When it's required by contract. Hazardous products and substances Will any hazardous products or substances be brought onto the site to perform Yes N/A any agreed activities? If yes, we agree to record these products in a hazardous products and Yes N/A substances register. If yes, we agree to have the relevant safety data sheets available onsite. Yes N/A Communication How will you be communicating health Type of communications Frequency and safety information and activities to your Yes N/A Toolbox talks start of each job for each contractor employees, subcontractors and other PCBUs? Yes □ N/A Project pre-start briefings start of each job for each contractor Yes N/A Daily pre-start briefing Each morning of work on site Yes ■ N/A Progress meetings Other We agree to report the following types of incidents to PCBU 1 (Main principal/contractor): Type of incident Frequency Comments Immediately Within 24hrs Serious injury Immediately Within 24hrs report end of day Injury requiring first-aid Immediately Within 24hrs report end of day Near miss - serious Immediately Within 24hrs Near miss - minor report end of day Damage to plant/equipment/ Immediately Within 24hrs machinery (serious) We will report these Our own system or paperwork PCBU 1's system and paperwork incidents using

	Type of inspection	Applicable	Freque	тсу		Comments	
	Pre-start inspection	◯ N/A	Before	ore start	Ву:		
	Site inspection	□ N/A	• Wee	ekly	Day of week:		
	Major plant or equipment	◯ N/A	• Wee	ekly	Day of week:		
	Vehicles	■ N/A	C Wee	ekly	Day of week:		
	Specialist (MEWP/Cranes)	□ N/A	■ Wee	ekly	Comment:		
	Other inspection						
Briefly describe high risk activity and corresponding competency.	safety card.  We agree that every worke safety induction.  We agree that every worke qualified, competent, or full For the agreed activities se PCBU1 with evidence of competents.	orker under our control on site will hold a current site orker under our control on site will be given a job-spectorker under our control on site will be appropriately r fully supervised.  The set out on page two of this agreement, we will provide of competency (on-site training and competency registrating in those activity types of activities (list below).  Competency requirem available for requirem available for requirem available for requirem available for requirem available work platform.			per will provide tency register) to below).	Yes Yes Yes	N/A
	Erecting Scaffold / Mo	bile work platfo	orm	available Safety a Safety in	for requiremen	nts of Health 5 and Health Regulations 1	and and 995
	Erecting Scaffold / Mo  Working at height on splatform			available Safety a Safety ir Certifica operating Work he to Works will be tr standard Staff will Height ir Adverse	e for requirement t Work Act 2015 Employment R	nts of Health and Health and Health Regulations 19 cy required by the form total health and 5m, notice. Senior staffing at height and 15757, 250 orkSafe 'Workstafe' workstafe'	and and 995 y person eight fication on site s unit 945. king at
	Working at height on s			available Safety a Safety ir Certifica operating Work he to Works will be tr standard Staff will Height ir Adverse	e for requirement Work Act 2015 Employment Rete of competency equipment over the Eafe is required ained in working to 17600, 23229 Comply with Working NZ' guidelines weather conditions	nts of Health and Health and Health Regulations 19 cy required by the form total health and 5m, notice. Senior staffing at height and 15757, 250 orkSafe 'Workstafe' workstafe'	and and 995 y perso eight fication on site s unit 145. king at
	Working at height on s			available Safety a Safety ir Certifica operating Work he to Works will be tr standard Staff will Height ir Adverse	e for requirement Work Act 2015 Employment Rete of competency equipment over the Eafe is required ained in working to 17600, 23229 Comply with Working NZ' guidelines weather conditions	nts of Health and Health and Health Regulations 19 cy required by the form total health and 5m, notice. Senior staffing at height and 15757, 250 orkSafe 'Workstafe' workstafe'	and 995 y person eight fication on site s unit 945. king at
	Working at height on splatform	scaffold / Mobile	e work	available Safety a Safety ir Certifica operating Work he to Works will be tr standard Staff will Height ir Adverse	e for requirement Work Act 2015 Employment Rete of competency equipment over the Eafe is required ained in working to 17600, 23229 Comply with Working NZ' guidelines weather conditions	nts of Health and Health and Health Regulations 19 cy required by the form total health and 5m, notice. Senior staffing at height and 15757, 250 orkSafe 'Workstafe' workstafe'	and and 995 y person eight fication on site s unit 045. king at work on
	Working at height on splatform  Environmental	scaffold / Mobile	e work this site?	available Safety a Safety ir Certifica operating  Work he to Works will be tr standard Staff will Height ir Adverse the scaff	e for requirement Work Act 2015 Employment Represent to the end of	ats of Health at 5 and Health Regulations 1 cy required by er 5m total health at 5 at height at	and and 995 y person eight fication on site s unit 945. king at

Will dust or fumes or smoke be generated that could affect members of the public or others in the vicinity?  If yes – Explain how this will be controlled.	C Yes	<b>○</b> N/A

	Will noise be generated that could affect members of the public or others in the vicinity?							
If yes – Explain how this will be controlled.								
Notification on a hazard board of Noise as primary concern - earplugs availa	ble							
Will your activity potentially cause dirty water or wash-down runoff, silt or other contaminants to be released?	Yes	<b>○</b> N/						
If yes – Explain how this will be controlled.								
Will vehicles or plant be refuelled on site?	Yes	<b>⊙</b> N/						
If yes –  1. Has a refuelling zone been designated? If yes, state where.								
The distribution general actions and a second actions and a second action actions and a second action actions and a second action actions are a second actions as a second action action actions are a second action actions and a second action actions are a second action actions as a second action								
2. Explain how potential for fire and explosion during refuelling will be controlled?								
3. Explain how fuel leaks or spills will be controlled?								
How will you manage construction waste?								
All waste will be removed from site for recycling where possible or an approve	ed dump s	ite						
All waste will be removed from site for recycling where possible or an approvement of the state	ed dump s	ite						
	red dump s							
Subcontractors to PCBU2 Subcontractors working on this site and not covered by this SSSP Agreement								
Subcontractors to PCBU2  Subcontractors working on this site and not covered by this SSSP Agreement must supply their own agreement.		ite						
Subcontractors to PCBU2  Subcontractors working on this site and not covered by this SSSP Agreement must supply their own agreement.  Emergencies  We agree that we will respond to any emergencies as outlined in PCBU1 induction	<b>□</b> Yes	EN						
Subcontractors to PCBU2  Subcontractors working on this site and not covered by this SSSP Agreement must supply their own agreement.  Emergencies  We agree that we will respond to any emergencies as outlined in PCBU1 induction and emergency response plan.	Yes Yes	© N						
Subcontractors to PCBU2  Subcontractors working on this site and not covered by this SSSP Agreement must supply their own agreement.  Emergencies  We agree that we will respond to any emergencies as outlined in PCBU1 induction and emergency response plan.  If N/A, we agree to provide our own emergency response plan for this site.  We will need specialist equipment for an emergency response.  If Yes, then please outline the equipment required:	Yes Yes Yes Yes							
Subcontractors to PCBU2  Subcontractors working on this site and not covered by this SSSP Agreement must supply their own agreement.  Emergencies  We agree that we will respond to any emergencies as outlined in PCBU1 induction and emergency response plan.  If N/A, we agree to provide our own emergency response plan for this site.  We will need specialist equipment for an emergency response.	Yes Yes Yes Yes							
Subcontractors to PCBU2  Subcontractors working on this site and not covered by this SSSP Agreement must supply their own agreement.  Emergencies  We agree that we will respond to any emergencies as outlined in PCBU1 induction and emergency response plan.  If N/A, we agree to provide our own emergency response plan for this site.  We will need specialist equipment for an emergency response.  If Yes, then please outline the equipment required:	Yes Yes Yes Yes							
Subcontractors to PCBU2  Subcontractors working on this site and not covered by this SSSP Agreement must supply their own agreement.  Emergencies  We agree that we will respond to any emergencies as outlined in PCBU1 induction and emergency response plan.  If N/A, we agree to provide our own emergency response plan for this site.  We will need specialist equipment for an emergency response.  If Yes, then please outline the equipment required:	Yes Yes Yes Yes							

Declaration  i To be signed when agreement is reached	PCBU 1 (Principal/Main contractor)  We have read the Site-Specific Safety Plan information provided by Pappropriate approach to health and safety on this site for the duration Signed  PCBU 2 (Subcontractor)  We agree to act according to the content of the Site-Specific Safety PSigned	of the	e contract. Date	
Approval to start v				
To be signed by a representative of PC	Signed		Date	
when all pre-start documentation has b provided and approvi				

Company Date: 20

80

Brunton Engineering Ltd.

**RNZAF** Ohakea

**Site Name** 







# Site/job hazard and risk register

This Site/Job Hazard Register is used by the contractor (PCBU 2) and relates to site or job-specific hazards only. It does not replace a company's overarching Health and Safety Hazard Register. This document relates to any activities, procedures, processes or equipment that a contractor brings to the site, or is working on. To successfully complete this register, you must also use the Risk Assessment Matrix and Hierarchy of Controls (overleaf).

Identified hazard or harm e.g. Trip hazard on top step	What is the initial risk assessment? Use risk assessment matrix	Controls e.g. Build a ramp	Level of control Use hierarchy of controls table	What is the residual risk assessment? Use risk assessment matrix	For discussion at a toolbox talk/ safety meeting?
Movement of vehicles / RNZAF personnel	Moderate  control access to the work area with barriers and cones inside and outside the work areas notify adjacent staff of work intentions and direct their attention to the hazard board set up on site Vehicles to adhere to Base speed restrictions.  Doors adjacent to work area to be closed off for access for the duration of work.  Move RNZAF eqwuipment and vehicles away from the work area - set radius minimum 7m.		4	Low	Yes No
Falling	Moderate	ensure area kept clear of trip hazards by physical inspection scaffold safe certificate to be issued / elevated work platforms to be compliant Log Book up to date / working at height lanyards to be used as applicable	4 & 5	Low	Yes No
Electrocution	Moderate	electrical equipment to be checked visually for good condition and tagged with a current electrical compliance	4 & 5	Low	o Yes ■ No
Cuts and bruises	Moderate	trained for correct use of handtools / use of appropriate PPE to limit hazadous effect	4 & 5 & 6	Very Low	• Yes • No
Loose debris removing / replacing counterweight covers and drilling holes	Moderate	use PPE to minimise harm to eyes and appendages use good techniques and practices	4 & 5 & 6	Low	☑ Yes ☑ No
Fire	High	fire watch present as appropriate / Fire extinguishers with current compliance immediately available / good practice with Hot Work. Complete hot work permit if required.	4 & 5	Low	Yes ■ No
Lifting equipment	Moderate	Use of appropriate PPE / use mechanical assistance if necessary. Have enough staff available to limit the load moved by each individual.	4 & 5 & 6	Low	☑ Yes   No

Identified hazard or harm e.g. Trip hazard on top step	What is the initial risk assessment? Use risk assessment matrix	Controls e.g. Build a ramp	Level of control Use hierarchy of controls table	What is the residual risk assessment? Use risk assessment matrix	For discussion at a toolbox talk/ safety meeting?
Site Inductions	Moderate	All Brunton Staff and Sub Contractors to be inducted on site and any specific induction including for Hangar 4 / 3 SQN prior to starting work.	5	Low	• Yes • No
Working Outside or with door open- Sun / wind / rain	Moderate	Review weather prior to starting work on site when exposed to the elements. Severe wind or rain will stop work when unsafe to continue.  Use PPE to minimise harm  Make special attention to movements and handling when working in the wind / rain to avoid slips and strains.		Low	o Yes I No
Noise from Airfield side	Moderate	Make staff aware of helicopters working in area / provide earplugs as appropriate	5 & 6	low	Yes No
Heat sensors going off	High	Turn sensors off during our work hours	1	low	☑ Yes   No
Hygiene	Moderate	Be advised that handwashing and good hygiene practices will be required at all times especially while working on site. Hand sanitiser stations will be provided.	4 & 5	Low	Yes No
COVID-19	Moderate	Specific documentation provided with this SSSP Social distancing Personal hygiene Traceability of contacts Remote signing into site PPE as may be required is available	3,4,5 & 6	Low	Yes No
					Yes No
					Yes No
					Yes No
					Yes No

Identified hazard or harm e.g. Trip hazard on top step	What is the initial risk assessment? Use risk assessment matrix	Controls e.g. Build a ramp	Level of control Use hierarchy of controls table	What is the residual risk assessment? Use risk assessment matrix	For discussion at a toolbox talk/ safety meeting?
					Yes No
					Yes No
					Yes No
					Yes No
					Yes No

	Risk		Consider t	he likelihood of	a hazardous e	vent occurring
,	Assessment Matrix	Very unlikely to happen	Unlikely to happen	Possibly could happen	Likely to happen	Very likely to happen
SS	Catastrophic (e.g fatal)	Moderate	Moderate	High	Critical	Critical
ıjury/illne	Major (e.g Permanent Disability)	Low	Moderate	Moderate	High	Critical
ty of the ir	Moderate (eg Hospitalisation/Short or Long Term Disability)	Low	Moderate	Moderate	Moderate	High
Consider the severity of the injury/illness	Minor (e.g First Aid)	Very Low	Low	Moderate	Moderate	Moderate
Consider	Superficial (e.g No Treatement Required)	Very Low	Very Low	Low	Low	Moderate

# **Hierarchy of controls**

Most Effective	ELIMINATE:					
	1	Eliminate the hazard - remove it completely from your workplace.	If this isn't reasonably practicable, then			
	MINIMIS	SE:				
	2	Substitute the hazard - with a safer alternative.	If this isn't reasonably practicable, then			
	3	Isolate the hazard - as much as possible away from the workers.	If this isn't reasonably practicable, then			
	4	Use engineering controls - adapt tools or equipment to reduce the risk.	If this isn't reasonably practicable, then			
	5	Use administrative controls - change work practices and organisation.	If this isn't reasonably practicable, then			
Least Effective	6	Use personal protective equipment (PPE) - this is the last option after you have considered all the other options for your workplace.				







# Task Analysis (TA) and Safe Work Method Statement (SWMS) Use the Risk Assessment Matrix and Hierarchy of Controls tools to complete this document.

This Task Analysis (TA) I	has an Emergency Response Plan		Yes N/A	Site name	RNZAF Ohakea
Subcontractor company name	Brunton Engineering Limited			Site address	RNZAF Ohakea 4816
Name of subcontractor	David Bennett	Phone	0272486561	Work activity - task description	Project work - provide counterweight support for servicing
Office address	112 Kaimanawa Street Palmerston North			PPE required for activity/task	Hi-Vis clothing / hardtoe footwear / overalls / eye & ear protection / gloves
Date	03/12/2019			Administrative Controls	This document / WorkSafe working at heights guidelines

#### Task Analysis/Safe Work Method Statement sign-on

All workers must sign this register to show that they have been trained in the processes and will work to the requirements of this TA/SWMS.

Worker name	Worker signature	Worker name	Worker signature
Paul Bensemann			
Hayden Johnson			
Alex Patton			
David Bennett			
Glenn Abbot			
Kita Williams			

Describe ead	f basic steps ch step in the activity – most will have  follow the flow of the product or	Potential hazards and risks  Describe the key hazards and risks for each step – there will normally be more than one per step. Number each hazard e.g 1a, 1b, 1c; 2a, 2b, 2c.	Initial risk assessment Before the controls are in place. Refer to the risk assessment matrix.	Control methods and level of control  Describe the key/significant way to control the risk and then refer to the hierarchy of controls  Control method	Level	Residual risk assessment After all controls are in place. Refer to the risk assessment matrix.
	Mobilise Site Various areas within Hangar Four	Trip Hazards / Hazard identification		Ensure area kept clear of trip hazards by a physical check on site	3	Very Low
1	SEE ADDITIONAL STEP 8	HEAT SENSORS BEING ACTIVATED	Moderate	use good work practices and adhere to WorkSafe guidelines as discussed at toolbox meeting prior to the job starting	5	
Step No.	COVID-19 CONTROL			Identify hazards on arrival at site by a physical walk around Record hazards on ID board and place in work access area	5	
				*******TURN HEAT SENSORS OFF*******************.		
		Movement of vehicles / RNZAF personnel	Moderate	control access to work area with cones and barriers as necessary both inside the buildings and outside	3	Low
				Notify staff of work intentions and direct their attention to the hazard ID board for activities and processes to be aware of	5	
				Gain approval and Identify storage and handling of both the old louvres for removal and the new lourves for installation. Ensure RNZAF staff are aware of access requirements around these areas. Use physical barriers to identify the work area and space required. Vehicles on site to abide by Base speed restrictions.		
		Signing on to site and updating Hazard ID board	Low	Brunton staff and contractors to be on site and 3 SQN inducted specifically to understand working in those areas. This has been arranged. Contractors acknowledge that by signing onto the daily register that they are aware of the hazards on site and any changes made since the previous work day as identified on the Hazard ID board.	5	Very Low
				Weather conditions and cautions to be written up as required.		
				Check electrical equipment and leads are in good condition, free from cuts and harmful abrasions and electrical compliance is current.  Check fire extinguishers are immediately available and currently compliant.	4	
				Ensure correct tools are available for the work in hand and are in good condition	4	

Erect Scaffold /Use Mobile	Falling from height - scaffold or roof access	,	use good work practices and trained personnel. Senior staff competent	3	low
elevated work platform to access			in working at heights and trained, unit standards completed; 17600,		

Sequence of basic steps  Describe each step in the activity – most will have 4-8 steps. Follow the flow of the product or process.	Potential hazards and risks  Describe the key hazards and risks for each step – there will normally be more than one per step. Number each hazard e.g 1a, 1b, 1c; 2a, 2b, 2c.	Initial risk assessment Before the controls are in place. Refer to the risk assessment matrix.	Control methods and level of control  Describe the key/significant way to control the risk and then refer to the hierarchy of controls  Control method	Level	Residual risk assessment After all controls are in place. Refer to the risk assessment matrix.
counterweight and guards	Where guardrails or edge protection have been provided as is the case on this job site it is not required to use fall prevention devices or equipment if we are not reaching over the handrails.		23229, 15757, 25045. Complete working at height permits as required and note in Spotless sign in register.l		
2	Anchor points provided if we find that we need to reach over the handrail and also wear fall arrest harnesse attached to the scaffold.  Toe kick plates will be fitted to avoid tools getting kicked over the edge		use approved equipment and Scaffold supply company (Scafit) ,scaffold must be fit or purpose and meets the requirements of the work scope and compliance with regualations.	4	
Step No.			sign off as approved for use and check daily. Scaffolding over 5m requires erection and sign off by a person having a certificate in competency as issued by SARNZ and oulined inWorkSafe Guidelines	5	
	trip hazards in the work area both inside and outside	Moderate	ensure area kept clear of trip hazards by physical check	3	very low
			update hazard ID board with any change in circumstances	5	
			keep area clear of unauthorized personnel with physical barriers	4	
	Working outside / Weather conditions	Moderate	Review weather prior to starting work on site when exposed to the elements. Severe wind or rain will stop work when unsafe to continue. Use PPE to minimise harm Make special attention to movements and handling when working in the wind / rain to avoid slips and strains.		

Moving Electrical cabling	Cuts and bruises	Moderate	Use PPE - Gloves / hard toe shoes / overalls	6	Low
3			First Aid person to be on site and first aid kit to be available in each vehicle.	5	
Step No.					
	Electrocution	Severe	Use good work practice as discussed in toolbox meeting for safe working	5	Low

Sequence of basic steps  Describe each step in the activity – most will have 4-8 steps. Follow the flow of the product or process.	Potential hazards and risks  Describe the key hazards and risks for each step – there will normally be more than one per step. Number each hazard e.g 1a, 1b, 1c; 2a, 2b, 2c.	Initial risk assessment Before the controls are in place. Refer to the risk assessment matrix.	Control methods and level of control  Describe the key/significant way to control the risk and then refer to the hierarchy of controls  Control method	Level	Residual risk assessment After all controls are in place. Refer to the risk assessment matrix.
			as recommendedand by OSH / ACC / WorkSafe code. Isolation of power supply and heat sensors as appropriate.		
Remove guard over counterweight /	Cuts and bruises / Loose Debris	Moderate	Use PPE - Gloves / hard toe shoes / overalls / dust masks as required	5	Low
4 mounting beam and Chemset studs into the wall			First Aid person to be on site and first aid kit to be available in each vehicle	5	
Step No.			Ensure area kept clear of trip hazards by a physical check on site each morning	3	
	Working at heights Falling from height - scaffold or mobile work platform  Where guardrails or edge protection have been provided as is the case on this job site it is not required to use fall prevention devices or equipment if we are not reaching over the handrails.  Anchor points provided if we find that we need to reach over the handrail and also wear fall arrest harnesse attached to the scaffold or mobile work platform.	Moderate	use good work practices and trained personnel. Senior staff competent in working at heights and trained, unit standards completed; 17600, 23229, 15757, 25045.  Complete working at height permits as required and note in Spotless sign in register.  Wear a safety harness and fixed lanyard if reaching over the handrail.	6	Low
	mosio work piddomi.		Ensure area kept clear of trip hazards by a physical check on site	3	
			Check scaffold for any changes and structural condition by visual inspection each morning befor e use.	3	
	Lifting / Strains weather restrictions	Moderate	Use good work practice as discussed in toolbox meeting for safe manual lifting as recommendedand by OSH / ACC / WorkSafe code. Using sufficient staff to assist as required.	5	Low

Sequence of basic steps  Describe each step in the activity – most will have 4-8 steps. Follow the flow of the product or process.	Potential hazards and risks  Describe the key hazards and risks for each step – there will normally be more than one per step. Number each hazard e.g 1a, 1b, 1c; 2a, 2b, 2c.	Initial risk assessment Before the controls are in place. Refer to the risk assessment matrix.	Control methods and level of control  Describe the key/significant way to control the risk and then refer to the hierarchy of controls  Control method	Level	Residual risk assessment After all controls are in place. Refer to the risk assessment matrix.
			use mechanical assistance if required  Review weather prior to starting work on site when exposed to the elements. Severe wind or rain will stop work when unsafe to continue. Use PPE to minimise harm  Make special attention to movements and handling when working in the	4	
			wind / rain to avoid slips and strains.		
Fitting New vertical column into position and securing / attaching clamping devices to	Cuts and bruises / Loose Debris	Moderate	Use PPE - Gloves / hard toe shoes / overalls / safety glasses / dust protection if required.	5	Low
5 counterweights.			First Aid person to be on site and first aid kit to be available in each vehicle	5	
Step No.			Ensure area kept clear of trip hazards by a physical check on site each morning	3	
	working at heights Falling from height - scaffold or mobile access platform  Where guardrails or edge protection have been provided as is the case on this job site it is not required to use fall prevention devices or equipment if we are not reaching over the handrails.  Anchor points provided if we find that we need to reach over the handrail and also wear fall arrest harnesse attached to the scaffold or	Moderate	use good work practices and trained personnel. Senior staff competent in working at heights and trained, unit standards completed; 17600, 23229, 15757, 25045.  Complete working at height permits as required and note in Spotless sign in register.  Wear a safety harness and fixed lanyard if reaching over the handrail.	4	Low
	mobile work platform.		Check scaffold for any changes and structural condition by visual inspection each morning befor e use.	4	
			Ensure area kept clear of trip hazards by a physical check on site	3	
	Lifting / Strain Weather restrictions	Moderate	Use good work practice as discussed in toolbox meeting for safe manual lifting as recommendedand by OSH / ACC / WorkSafe code. Using sufficient staff to assist as required	5	Low
			use mechanical assistance if required	4	
			Review weather prior to starting work on site when exposed to the elements. Severe wind or rain will stop work when unsafe to continue Use PPE to minimise harm	5	

Sequence of basic steps Describe each step in the activity – most will have 4-8 steps. Follow the flow of the product or process.	Potential hazards and risks  Describe the key hazards and risks for each step – there will normally be more than one per step. Number each hazard e.g 1a, 1b, 1c; 2a, 2b, 2c.	Initial risk assessment Before the controls are in place. Refer to the risk assessment matrix.			Residual risk assessment After all controls are in place. Refer to the risk assessment matrix.
			Make special attention to movements and handling when working in the wind / rain to avoid slips and strains.		
Fitting and testing load bearing platform for counterweight.	tCuts and bruises / Loose Debris	/ Moderate	pack up rigging as dissassembly occurs and keep area clear of unauthorized personnel with physical barriers  Physical inspection of site	3	very low
Step No.			update hazard ID board with any change in circumstances	5	
	falling from height falling objects	moderate	use good work practices and trained personnel. Senior staff competent in working at heights and trained, unit standards completed; 17600, 23229, 15757, 25045.  Complete working at height permits as required and note in Spotless sign in register.l	5	low
			Use certified design for fabrication and installation of support structure. Approved equipment and fasteners. Use secondary fall arrest for support of counterweight when testing the support initially.	4	
			keep all unauthorized personnel away from the site while dismantling with barriers both insde and outside of the building work areas	3	
	Weather restrictions	Moderate	Review weather prior to starting work on site when exposed to the elements. Severe wind or rain will stop work when unsafe to continue. Use PPE to minimise harm  Make special attention to movements and handling when working in the wind / rain to avoid slips and strains.	5	low

Describe ead	f basic steps ch step in the activity – most will have ollow the flow of the product or	Potential hazards and risks  Describe the key hazards and risks for each step – there will normally be more than one per step. Number each hazard e.g 1a, 1b, 1c; 2a, 2b, 2c.	Initial risk assessment Before the controls are in place. Refer to the risk assessment matrix.	Control methods and level of control  Describe the key/significant way to control the risk and then refer to the hierarchy of controls  Control method	Level	Residual risk assessment After all controls are in place. Refer to the risk assessment matrix.
	Clear Site	Movement of vehicles	Moderate	control access to work area with cones and barriers as necessary both inside the buildings and outside.  Pack up rigging as dissassembly occurs and keep area clear of unauthorized personnel with physical barriers	4	Low
7				Notify staff of work intentions and direct their attention to the hazard ID board for activities and processes to be aware of	5	
Step No.				Vehicles on site to abide by Base speed restrictions and any other directions by appropriate RNZAF personnel.	5	
		Trip Hazards	Moderate	clear the work area of any residual work material / scrap and equipment	4	Very low
				keep area clear of unauthorized personnel with physical barriers	4	
		Cuts and bruises / Loose Debris	Moderate	Use PPE - Gloves / hard toe shoes / overalls / safety glasses / dust protection if required.	4	
				First Aid person to be on site and first aid kit to be available in each vehicle	5	
		HEAT SENSORS		************TURN HEAT SENSORS BACK ON WHEN WORK COMPLETED***********************************		
	COVID-19 ************************************	Transmission of COVID-19	Moderate	See documentation specifically provided for management of COVID-19 in the workplace as it forms part of this document. Social distancing Personal hygiene Traceability of contacts Remote signing into site through Brunton Website PPE as recommended is available	5 3 1 5 5 6	
8 Step No.						

Sequence of basic steps  Describe each step in the activity – most will have 4-8 steps. Follow the flow of the product or process.	Potential hazards and risks  Describe the key hazards and risks for each step – there will normally be more than one per step. Number each hazard e.g 1a, 1b, 1c; 2a, 2b, 2c.	assessment	Control methods and level of control  Describe the key/significant way to control the risk and then refer to the hierarchy of controls  Control method	Level	Residual risk assessment After all controls are in place. Refer to the risk assessment matrix.

Brunton Engineering Ltd.

**RNZAF** Ohakea







# Hazardous products and substances register

Hazardous products and substances include glues, resins, solvents, fuels, expanders, adhesives, bonding agents and cleaning agents. You are required by law to have a completed Hazardous products and substances register for every substance you bring to or use on site. Link to where to find SDS (online or via supplier). To successfully complete this register, you must also use the Risk Assessment Matrix and Hierarchy of Controls (overleaf).

Date Identified DD/MM/YY	Product or Substance e.g. petrol	Are safety data sheets held?	What is the related harm? e.g. risk of explosion	What is the initial risk assessment? Use risk assessment matrix		What other measures are required? e.g. store in a locked space away from any ignition source	What is the residual risk assessment? Use risk assessment matrix
03/12/19	Ramset Epcon C8	• Yes • No	may cause sensitisation by inhalation and skin contact	Low	Yes ■ No	Do not use in confined space without appropriate breathing equipment	Very Low
		Yes No			Yes No		
		Yes No			Yes No		
		Yes No			Yes No		
		Yes No			Yes No		

#### Special storage requirements

Product	Storage requirements	Location of product or substance
Not Applicable		

Date Identified Product or Substance Are safety data What is the related harm? What is the initial risk Is personal protective What other measures are required? What is the residual risk
--

DD/MM/YY	e.g. petrol	sheets held?	e.g. risk of explosion	assessment? Use risk assessment matrix	equipment required?	e.g. store in a locked space away from any ignition source	assessment? Use risk assessment matrix
		Yes No			Yes No		
		Yes No			Yes No		
		Yes No			Yes No		
		Yes No			Yes No		
		Yes No			Yes No		

### Special storage requirements

Product	Storage requirements	Location of product or substance

	Risk		Consider t	he likelihood of	a hazardous e	vent occurring
	Assessment Matrix	Very unlikely to happen	Unlikely to happen	Possibly could happen	Likely to happen	Very likely to happen
SS	Catastrophic (e.g fatal)	Moderate	Moderate	High	Critical	Critical
ıjury/illne	Major (e.g Permanent Disability)	Low	Moderate	Moderate	High	Critical
ty of the ir	Moderate (eg Hospitalisation/Short or Long Term Disability)	Low	Moderate	Moderate	Moderate	High
the severit	Minor (e.g First Aid)	Very Low	Low	Moderate	Moderate	Moderate
Consider the severity of the injury/illness	Superficial (e.g No Treatement Required)	Very Low	Very Low	Low	Low	Moderate

# **Hierarchy of controls**

Most Effective	ELIMIN	ELIMINATE:				
	1	Eliminate the hazard - remove it completely from your workplace.	If this isn't reasonably practicable, then			
	MINIMISE:					
	2	Substitute the hazard - with a safer alternative.	If this isn't reasonably practicable, then			
	3	Isolate the hazard - as much as possible away from the workers.	If this isn't reasonably practicable, then			
<b>\</b>	4	Use engineering controls - adapt tools or equipment to reduce the risk.	If this isn't reasonably practicable, then			
	5	Use administrative controls - change work practices and organisation.	If this isn't reasonably practicable, then			
Least Effective	6	Use personal protective equipment (PPE) - this is the last option after you have considered all the other options for your workplace.				

18 80 Brunton Engineering Ltd.

RNZAF Ohakea







# Onsite training and competency register

Complete the register for each employee working on this site, noting Site Safe training that has been completed, along with other safety and trade training. This register is a record of training, qualifications, experience and competencies for your employees working on this site. It is not simply a copy of your company's comprehensive Training and Competency Register.

Name and ID No.  First and last name	Site Safe card type	Key role or tasks	Site induction date DD/MM/YY	Training/qualifications (Any Site Safe training, trade and skills training, formal qualifications - certificates, licences, unit standards, etc relevant to the key role or task).	Experience No. of years experience relating to the key role or task	Competence Level of competence in current job, see below
David Bennett #811065	Std	Project manager	15/07/2019		2	3
Alex Patton #533164	Flexi	Project Manager	15/07/2019	Heights / Hazard ID	20	4
Paul Bensemann #427992	Std	Foreman	15/07/2019	Heights / Hazard ID / EWP	10	5
Hayden Johnson #512911	Std	Engineer	15/07/2019	EWP	6	4
Glenn Abbot	Std	762753	18/08/20	EWP	20	5
Kita Te Tau	Std	845551	18/08/20		5	3

#### Types of qualifications, certificates, licences, unit standards, other:

EWP (elevated work platform), PAT (powder actuated tool), FL (fork lift), FA (fall arrest), SCA (scaffold), DOG (dogman), LBP (Licensed Building Practitioner – card type and number), CRA (crane - specify type), MP (mobile plant - specify type), RELECT (registered electrical worker), ELTAG (electrical testing and tagging), STMS (site traffic management supervisor), TC (traffic controller), EXP (explosives), NZQA (trade or safety units)

#### Competence designation:

1 = Under direct supervision, is not competent (watch all the time); 2 = Under supervision, is partially competent (line of sight); **3** = Indirect or occasional supervision, is partially competent (supervision nearby); 4 = Fully competent to work unsupervised; 5 = Competent to train. LULU - └ under supervision, is partially competent (line of sight); ☐ Indirect or occasional supervision, is partially competent (supervision nearby); 

Fully competent to work unsupervised: 
Competent to train.

Name and ID No. First and last name	Site Safe card type	Key role or tasks	Site induction date DD/MM/YY	Training/qualifications (Any Site Safe training, trade and skills training, formal qualifications - certificates, licences, unit standards, etc relevant to the key role or task).	Experience No. of years experience relating to the key role or task	Competence Level of competence in current job, see below

18/ 12 | 19





# **Emergency response plan**

You need to have an emergency response plan to deal with any incidents that arise from activities requiring a rescue as identified in the Site-Specific Safety Plan Agreement. Please complete an emergency response plan for each identified activity. The subcontractor (PCBU 2) completes the plan, which does not replace any overarching emergency response plans in place. Consider the roles and responsibilities for yourself, trained specialists, equipment operators, and emergency services.

Type of emergency eg. Fall from height while wearing a harness Describe work activity e.g. Working from MEWP and fall off	Type A) Fall from height See attached also plan for Natural disaster  Type A) Working from scaffold with aproved guardrails and approved access	Location  Main Contractor/ Principal  Supervisor	Hangar four NH90 service area  Brunton Engineering Ltd.  Company  Brunton Engineering Ltd.  Glenn Abbot  Date  18 08 20
Describe the rescue method e.g. Safety watcher on the ground releases the bleed valve, and lowers the unit to the ground		List any equipment required e.g. MEWP, cherry picker, scissor lift, ladder breathing apparatus etc.	Type A) Scaffold erected by trained and compliant personnel and signed off as safe access and work area. Edge protection on roof in excess of WorkSafe requirments. Green card attached to equipment to notify it has been checked.

Name each person involved in the rescue First name and last name	Their role or responsibility in the rescue is to: e.g. release the bleed valve	List the training required e.g. competence using MEWP	Provide contact details Phone number
Hayden Johnson	Call emergency response / local medical response	Competence as tradesman / EWP	027 374 2007
Paul Bensenman	Call emergency response Apply First Aid as required	Competence using MEWP / First Aid	022 300 5808
Glenn Abbot	Call emergency response Apply First Aid as required	Competence using MEWP / First Aid	027 630 5540
Kita Te Tau	Call emergency response Apply First Aid as required		027 235 7530

18/ 12



# Site briefing/toolbox meeting minutes

This document is a companion document to the site inspection checklist.

Site-specific Briefing			
Project Information	Site name RNZAF Ohakea	Office location On site	
Who is running this meeting?		Company Brunton Engineering	Date 19
Agenda items	Agenda items  Discuss emergency response plans put Identify hazards on site / communication Barrier and access to work area Programme of works Traffic and personnel management Working at height safety Correct PPE to use Check HEAT SENSOR DE-ACTIVATION	with RNZAF staff	Theme of the week safety working at height
Health and safety Issues  i Site activities/ safe work practices/ incident reports and investigations discussed	Issues raised from site safety inspection  COVID-19 - this is an ongoing issue whi we are required to continually monitor are be prepared for changes in the way we need to deal with it.  Signing onto Brunton worksite at Ohakes	Brunton Engineering as understanding of the related issues and control measured required to be used - please read and make yourself familiar wiuth the rerquirements.	By who and when  All parties to this contract  All parties on Ohakea Brunton Worksite
	Issues outstanding from previous briefings  Employee-raised issues	Actions	By who and when  By who and when
	Positive safe-action observations	Actions	By who and when

	Incidents or injuries	Actions	By who and when
Job plans reviewed  i Site activities/ safe work practices/ incident reports and investigations discussed	Job/task	Action/outcome	
Operational issues  i Day-to-day site management issues/items for discussion	Issue	Action	
Other business	Item	Action	
Attendees	Name	Signature	

Review by management	Party 1	Party 2

Date: Company

18 08 2

Brunton Engineering Ltd

RNZAF Ohakea

**Site Name** 





# Site inspection checklist - generic

Location							
RNZAF Ohakea							
Name of inspector				Time Date			
Alex Patton							
1. Site control			6. Cranes/hoist/lifting equipment		11. Chemicals		
Hazard board and	signage up-to-date	0	Proper lift assessment plan done	0	Correctly stored	0	
Environmental plan	n – issues	0	Crane certification current	0	Safety Data Sheet (SDS) available	0	
Toolbox talk last da	ate	0	Slings/chains certified	0	Operators using PPE	0	
Safety inductions for	or all on site	0	Operator procedures in place	0			
Safety notice board	d current	0	Inspections being done	0	2. Site facilities		
			Man cage available	0	PAT tool WoF current and secure	0	
2. Site facilities			Emergency plan in place	0	Staff trained in tool use (SWPS)	0	
Offices clean, adec	quate & good	0			PAT signage on site	0	
Smoko sheds – cle	ean, potable water	0	7. Compressed air equipment				
Toilets - clean, wa	shing water	0	In good condition	0	13. Scaffolding		
Tool/equipment sheds adequate		0	Appropriate guards fitted	0	Notifiable weekly Scaftag/current		
			Trained user	0	Handrails/mid-rails	0	
3. General site tid	liness and accesswa	ays			Toe boards	0	
Clear, safe access	to work areas	0	8. Excavations		Platforms	0	
Stairways and accessways clear		0	Correctly shored	0	Ladders/stairs		
Hoardings/fence and gates secure		0			Base sound	0	
Loose materials se	ecure from wind	0	9. Welding/gas cutting		Work platforms clear	0	
			Hot work permits being issued	0	Platforms trip free	0	
4. Personal safety	y equipment		Fire extinguishers on hand	0	Planks tied down	0	
Signage displayed	and legible	0	Operators using PPE	0	Headroom clear		
		0			Ties/bracing adequate		
Correct footwear be	eing worn	0	10. Electrical equipment				
Glasses/ear muffs/	/vests/masks used	0	Main board lockable/weatherproof		14. Ladders		
			Current tagged and damage-free leads			0	
5. First aid/fire prevention			Current tagged plant	0	Secured top and bottom		
First aid box	Available	0	Current tagged lifeguards	0	Stays to step ladders	0	
Accident register		0	Leads safely placed	0	Working 2 steps down	0	
Fire extinguishers	Available	0	Equipment in good condition	0			
	Current (12mth)	0	Appropriate guards on equipment	0	15. Fall hazards		
	Sufficient number	0	Adequate temporary lighting	0	Floor edges Floor openings	0	
Evacuation	Procedure current	0			Lift shafts Stairs	0	
	All emergencies incl	0					

Site inspection checklist My Company

### Site inspection checklist - Remedial Action Required

Item	Comments/Action Description	Person to Action	Complete

Site inspection checklist My Company

80



# Site incident and injury register

You are required by law to record these incidents in your company's own incident and injury register. This document is for site-specific reporting only.

Date and time DD/MM/YY	Details  Name of person (injured or observer), description of accident/incident/near miss, type of injury/disease (if any). How did it happen? (briefly).	Immediate action taken?		Does this incident require a WorkSafe notification?	Should this incident be investigated by your company (PCBU 2)?	Is this incident the subject of a toolbox talk?	Signature and date DD/MM/YY
		Corrective action  Update/ review hazard register  Yes	S	☑ Yes   N/A	☑ Yes ☑ N/A	■ Yes ■ N/A	
		Corrective action  Update/ review hazard register  Yes	S N/A N/A N/A N/A N/A N/A	☑ Yes ☑ N/A	☑ Yes ☑ N/A	☑ Yes ☑ N/A	
		Corrective action  Update/ review hazard register  Yes	S □ N/A S □ N/A S □ N/A S □ N/A	☑ Yes ☑ N/A	☑ Yes ☑ N/A	☑ Yes ☑ N/A	
		Corrective action  Update/ review hazard register  Yes	S N/A S N/A S N/A S N/A	☑ Yes ☑ N/A	☑ Yes ☑ N/A	☑ Yes ☑ N/A	